

Monthly and Pre-use inspection form: Ecole Good Shepherd School Date: _____

Please review attached documentation for full inspection prior to each use. Always have a spotter.

No.	GSS Roof and Scaffold Inspection Check List	Yes	No
1.	Scaffold erection coordinated by a competent worker, square, straight and plumb in all directions.	<input type="checkbox"/>	<input type="checkbox"/>
2.	All scaffold components present, tight and secure; No tubes or members over-extended and hazardous.	<input type="checkbox"/>	<input type="checkbox"/>
3.	Wheel base and screws firmly supported on all legs; lock nuts tightened. Platform planking tied down securely.	<input type="checkbox"/>	<input type="checkbox"/>
4.	Tower tied to rigid support horizontally and vertically according to regulatory requirements.	<input type="checkbox"/>	<input type="checkbox"/>
5.	Free-standing tower scaffold steadied with guide wire according to regulations requirements for its height. Platform planking cleated on underside at each end with wood or angle iron.	<input type="checkbox"/>	<input type="checkbox"/>
6.	Platform planking maximum span 2.4 metres for heavy duty and 3.0 meters for light duty.	<input type="checkbox"/>	<input type="checkbox"/>
7.	Perimeter placed on work surfaces — toe board permanent, and temporary height according to regulatory requirements. Fixed vertical ladder secure.	<input type="checkbox"/>	<input type="checkbox"/>
8.	Perimeter handrail height with a mid-rail around all work platforms according to regulatory requirements. Separate rope or hand line in place at all platforms to raise and lower tools or material.	<input type="checkbox"/>	<input type="checkbox"/>
9.	Minimum clearance from overhead power lines maintained as per Occupational Health and Safety Legislation.	<input type="checkbox"/>	<input type="checkbox"/>
10.	Rolling scaffold wheel brakes locked to maintain maximum height of 3 times the smallest base dimension.	<input type="checkbox"/>	<input type="checkbox"/>
11.	Scaffold constructed & maintained according to manufacturer recommendations.	<input type="checkbox"/>	<input type="checkbox"/>
12.	Roof: No outside stucco changes.	<input type="checkbox"/>	<input type="checkbox"/>
13.	Roof: Measured interior trusses for cross bracing variance.	<input type="checkbox"/>	<input type="checkbox"/>
14.	Anything to note: Suspicious implications for collapse?	<input type="checkbox"/>	<input type="checkbox"/>
15.	Any evidence of vandalism?	<input type="checkbox"/>	<input type="checkbox"/>

Inspected by: _____

Attendant: _____